

**33<sup>rd</sup> Street Corridor Study Implementation Update**

<b>Recommendation</b>	<b>Locations</b>	<b>Estimated Cost</b>	<b>Status</b>
Replace depressed sidewalks	<ul style="list-style-type: none"> <li>• 5 locations between Avenue B and Avenue C</li> <li>• 1 location between Avenue F and Avenue E</li> </ul>	\$10,000	To be completed. South side of section between Avenue B to Avenue C is complete.
Install sidewalk ramps	<ul style="list-style-type: none"> <li>• SE and NE corner of Avenue B</li> <li>• SE and SW corner of Avenue D</li> <li>• SE corner of Avenue E (west crosswalk location)</li> <li>• SE corner of Idylwyld Drive</li> </ul>	\$20,000	Completed
Install sidewalks	<ul style="list-style-type: none"> <li>• South edge of 33<sup>rd</sup> Street between Avenue P and east edge of Vic Rempel Park</li> </ul>	\$35,000	Completed
Install pathway	<ul style="list-style-type: none"> <li>• South edge of 33<sup>rd</sup> Street between the east edge of Vic Rempel Yards Park and Edmonton Ave</li> </ul>	\$15,000	Completed
Sidewalk protection – replace jersey barrier with bollards	<ul style="list-style-type: none"> <li>• Avenue H (north side)</li> </ul>	\$2,000	Completed
Replace boulevard with concrete	<ul style="list-style-type: none"> <li>• 33<sup>rd</sup> Street (south side between Avenue B and Avenue C)</li> </ul>	\$35,000	To be completed
Install Active Pedestrian Corridor	<ul style="list-style-type: none"> <li>• Avenue C east side of south leg</li> </ul>	\$35,000	Completed
Install Zebra Crosswalk	<ul style="list-style-type: none"> <li>• Avenue E west side of south leg</li> </ul>	\$500	Completed
Replace Pedestrian Actuated Signals with Active Pedestrian Corridors	<ul style="list-style-type: none"> <li>• 33<sup>rd</sup> Street &amp; Avenue F (east side of south leg)</li> </ul>	\$35,000	Completed
Upgrade Pedestrian Actuated Signals with Traffic Signals	<ul style="list-style-type: none"> <li>• Northumberland Avenue</li> </ul>	\$100,000	Completed
Upgrade Traffic Signals and maintain existing crossing	<ul style="list-style-type: none"> <li>• Avenue D</li> </ul>	\$135,000	Completed
Re-configure southern and northern legs of intersection by building protected left turn lanes	<ul style="list-style-type: none"> <li>• Avenue P</li> </ul>	\$25,000	Scheduled for completion in 2022
Construct bus layby	<ul style="list-style-type: none"> <li>• Avenue W (southeast corner)</li> </ul>	\$100,000	Removed. No longer desired.
Install bollards at key locations along the 33 <sup>rd</sup> Street corridor	<ul style="list-style-type: none"> <li>• Avenue B, NE and SW</li> <li>• Avenue C, NE</li> <li>• Avenue D, NE</li> <li>• Avenue E, SW</li> <li>• Avenue F, SW</li> <li>• Avenue G, NE and SW</li> </ul>	\$10,000	Completed
Parking	<ul style="list-style-type: none"> <li>• Adjust parking limits</li> </ul>	Operating budget	Completed